

1 BILL NO. S-81-11-62

2 SPECIAL ORDINANCE NO. S-288-81

3 AN ORDINANCE approving Change Order No.2,
4 for 314-80, Phase II, Waterswolde,
5 Northwood, et al, Federal Grant Number
C-180599-06, in connection with the
Board of Public Works.

6 BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF
7 FORT WAYNE, INDIANA:

8 SECTION 1: That Change Order No. 2, for 314-80, Phase II
9 Waterswolde, Northwood, et al, Federal Grant Number C-180599-06,
10 to Bercot, Inc. in connection with the Board of Public Works, for:

11 upon re-eveluation of including the
12 City of Fort Wayne tap permits in the
contract prices, it has created a
13 logistics problem within the internal
interaction of City Departments. In
14 pursuing the handling of these permits,
it becomes a cumbersome item. By
15 eliminating the tap permit under the
time of each connection, it will
16 clear up many duplications of departmental
requirements and creates a better
17 monitoring process. Thus, insuring
a smaller possibility of tap being
18 connected without an inspection. Item
#34-Fluid ground conditions existed
19 along Wallen Road, which resulted in
a considerable overrun of the original
20 bid estimate of 150 CY,

21 in the amount of \$13,312.50, as set out in the specifications,
22 which are on file in the Office of the Board of Public Works and
23 are by reference incorporated herein and made a part hereof, be
24 and the same is in all things ratified, confirmed and approved.

25 SECTION 2: That this Ordinance shall be effective from
26 and after its passage and approval by the Mayor.

27
28 
COUNCILMAN

29
30 APPROVED AS TO FORM AND
31 LEGALITY NOVEMBER 20, 1981.

32 
BRUCE O. BOXBERGER, CITY ATTORNEY

Read the first time in full and on motion by Burns, seconded by Valore, and duly adopted, read the second time by title and referred to the Committee City Police (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on _____, 19____, the _____ day of _____, at _____ o'clock _____ M., E.S.T.

DATE: 11-24-81

Charles W. Westerman
CHARLES W. WESTERMAN
CITY CLERK

Read the third time in full and on motion by Burns, seconded by Amador, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT	TO-WIT:
TOTAL VOTES	<u>8</u>	<u>1</u>	_____	_____	_____
BURNS	<u>✓</u>	_____	_____	_____	_____
EISBART	<u>✓</u>	_____	_____	_____	_____
GIAQUINTA	<u>✓</u>	_____	_____	_____	_____
NUCKOLS	_____	<u>✓</u>	_____	_____	_____
SCHMIDT, D.	<u>✓</u>	_____	_____	_____	_____
SCHMIDT, V.	<u>✓</u>	_____	_____	_____	_____
SCHOMBURG	<u>✓</u>	_____	_____	_____	_____
STIER	<u>✓</u>	_____	_____	_____	_____
TALARICO	<u>✓</u>	_____	_____	_____	_____

DATE: 12-8-81

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (ZONING MAP) (GENERAL) (ANNEXATION) (SPECIAL) (APPROPRIATION) ORDINANCE: (RESOLUTION) No. L-288-81 on the 8th day of December, 1981.

Charles W. Westerman ATTEST:
CHARLES W. WESTERMAN - CITY CLERK

(SEAL)
John Nuckols
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 9th day of December, 1981, at the hour of 11:30 o'clock A M., E.S.T.

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Approved and signed by me this 9th day of Dec. 1981, at the hour of 4 o'clock P M., E.S.T.

Winfield C. Moses, Jr.
WINFIELD C. MOSES, JR.
MAYOR

BILL NO. S-81-11-62

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN
ORDINANCE approving Change Order No. 2 for 314-80, Phase II,
Waterswolde, Northwood, et al, Federal Grant Number C-180599-06,
in connection with the Board of Public Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT
BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE 98 PASS.

PAUL M. BURNS, CHAIRMAN

VIVIAN G. SCHMIDT, VICE CHAIRMAN

BEN A. EISBART

SAMUEL J. TALARICO

ROY J. SCHOMBURG

Paul M. Burns
Vivian G. Schmidt
Ben A. Eisbart
Samuel J. Talarico
Roy J. Schomburg

12-8-81

CONCURRED IN
DATE 12-8-81 BY CITY CLERK

Change Order No. 2

Resolution No. 314-80 - Ph. I

Board Order No. 15-80

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: Upon re-evaluation of including the City of Fort Wayne tap permits in the contract prices, it has created a logistics problem within the internal interactions of City Departments. In pursuing the handling of these permits, it becomes a cumbersome item. By eliminating the tap permit under the contract and taking care of it at the time of each connection, it will clear up many duplications of departmental requirements and creates a better monitoring process. Thus, insuring a smaller possibility of a tap being connected without an inspection.

ITEM #34 - Fluid ground conditions existed along Wallen Road, which resulted in a considerable overrun of the original bid estimate of 150 CY

2. Will proposed change alter size of the project? Yes _____ No X
If yes, explain

3. Affect on operation and maintenance cost of this project:

N/A

Gregory J. Merrill
Project Engineer

CHANGE ORDER

Change Order No. 2
 Project No. C-180599-06
 Name of Project: Waterswolde, Northwood, et al

Resolution No. 314-80 Phase II
 Board Order No. 15-80
 Date: 10/13/81

To: BERCOT, INC.
 (Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
33	85± EA	City of Fort Wayne Tap Permits	37.50	3,187.50	
34	1100± CY	Base Stabilization	15.00		16,500.00
Total Decrease				3,187.50	
Total Increase					16,500.00
Net (Decrease) (Increase)					13,312.50

The sum of \$ 13,312.50 is hereby (added to) ~~(deducted from)~~ the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	\$ 706,091.50
Current Contract Price Adjusted by Previous Change Order #1	\$ 703,628.50
New Contract Price including this Change Order	\$ 716,941.00

The time provided for completion in the contract for this project is (unchanged) ~~(increased)~~ ~~(decreased)~~ by -0- calendar days due to this Change Order. The date for completion of all work shall be N/A. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: C. Edward Embury Chief Engineer Date 10/19/81

Accepted by: BERCOT, INC. Steve Bercot, President Contractor Date October 13, 1981

Approved by: [Signature] City Engineer Date 11/9/81

Approved by: TR W. J. [Signature] Owner Date 11-18-81

[Signature]
[Signature]
 Attested by: [Signature] Clerk Date 11-18-81

5505

TITLE OF ORDINANCE Change Order #2, Waterswolde, Northwood, et al, 314-80 Phase II.

DEPARTMENT REQUESTING ORDINANCE BOARD OF PUBLIC WORKS

8-81-11-62

SYNOPSIS OF ORDINANCE Change Order #2, Resolution 314-80, Phase II, Waterswolde,

Northwood, et al, Bercot, Inc. - Contractor. This Change Order is
for upon
re-evaluation of including the City of Fort Wayne tap permits in the contract prices,
it has created a logistics problem within the internal interaction of City Departments.
In pursuing the handling of these permits, it becomes a cumbersome item. By eliminating
the tap permit under the contract and taking care of it at the time of each connection,
it will clear up many duplications of departmental requirements and creates a better
monitoring process. Thus, insuring a smaller possibility of a tap being connected
without an inspection. Item #34 - Fluid ground conditions existed along Wallen Road,
which resulted in a considerable overrun of the original bid estimate of 150 CY

EFFECT OF PASSAGE Continuation of Change Order #2, 314-80, Phase II.

EFFECT OF NON-PASSAGE The above described Change Order cannot be started.

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) \$13,312.50 to be paid for as follows:
75% EPA, 10% State, 15% City Utilities .

ASSIGNED TO COMMITTEE _____